

## City Of Tucker Resurfacing Schedule 2018

Road Name	From	To	Start	End	Remarks
Thornridge Ln	Thornridge Dr	End	8/15/2018	8/15/2018	Complete 8/15
Cold Water Canyon Ct	Cold Water Canyon Dr	Cul de sac	8/16/2018	8/17/2018	Complete 8/17
Summeroak Dr	Morgan Rd	Cul de sac	8/20/2018	8/22/2018	Complete 8/23
Ashleywood Ct	Ashleywoods Dr	Cul de sac	8/22/2018	8/23/2018	Complete 8/22
Vera Cir	Archdale Dr	End	8/27/2018	8/27/2018	Complete 8/28
Sable Ct	Gloucester Dr	Cul de sac	8/28/2018	8/28/2018	Complete 8/29
Burleigh Dr	Harbour Dr	Drayton Woods Dr	8/30/2018	8/30/2018	Complete 8/30
Bonnie Glen Cv	Bonnie Glen Ln	Cul de sac	8/31/2018	8/31/2018	Complete 8/31
Brockett Rd	Lawrenceville Hwy	Lavista Rd	9/5/2018	9/6/2018	Complete 9/6
Wenlock Edge Cv	Oakengate Dr	Cul de sac	9/6/2018	9/7/2018	Complete 9/7
Winding Woods Dr	Lavista Rd	Winbrooke Ln	9/11/2018	9/14/2018	Complete 9/14
Roadhaven Dr	E Ponce de Leon Ave	Greer Cr	9/17/2018	9/21/2018	Complete 9/21
Auger Dr	Hammermill Dr	End	9/28/2018	9/28/2018	
Old Norcross Rd	Lawrenceville Hwy	Ginson Dr	10/1/2018	10/3/2018	
Idlewood Rd	E Ponce de Leon Ave	Sarr Pkwy	10/4/2018	10/6/2018	
Chedworth Ct	Chedworth Dr	Cul de sac	10/8/2018	10/9/2018	
Stratmor Dr	Hugh Howell Rd	Deer Ridge Dr	10/10/2018	10/11/2018	
Hideaway Dr	Idlevale Dr	End	10/12/2018	10/12/2018	
Midvale Rd	Lavista Rd	I-285 overpass			
Mountain Ind Blvd	E Ponce de Leon Ave	Lawrenceville Hwy			Night work
Fellowship Rd	Idlewood Rd	Lavista Rd			
Rock Mountain Blvd	E Ponce de Leon Ave	Lewis Rd			
Lewis Rd	Roadhaven Dr	Rock Mountain Blvd			

Blue Highlighted Roads are completed